

SPORTS PARK SITE IMPROVEMENTS, PHASES I & II



Site storm drainage installation has started!

Description of Project:

The Contractor is to furnishing all labor, materials, equipment and performing all work necessary and incidental to the construction of the project known as the Sports Park Site Improvements, Phases I & II Project according to the plans and specifications as prepared by Harris & Associates and according to the Contract Documents. The work includes the construction of ~ 3,900 LF of 12-inch recycled water line in Monterey Road and Monterey Frontage Road, new median curbs, new median irrigation system, and new median landscaping on Monterey Road between Luuchessa Avenue and Interstate 101, new drainage system and concrete gutter on the east side of Monterey Road south of Luchessa Avenue, a 12-foot wide, 3,400 feet long asphalt emergency address road/bike trail along the Uvas Creek levee, a retaining wall, 650 feet long concrete entry road, a 2.5 acre concrete parking lot, 10 acres of sports fields including three (3) baseball diamonds and one soccer/football field, a 4,000 square foot siltation basin with a 950 foot long asphalt access road, three (3) wooden score booth structures, one restroom and concession structure, three (3) scoreboards, twelve (12) sport field high mast luminaries, one gate house structure, one park office, a storm drain system totaling 5,000 feet and ranging in size from 4 inches to 36 inches, a sanitary sewer system totaling 3,100 feet and ranging in size from 4 inches to 10 inches, a domestic water system totaling 5,300 feet and ranging in size from 6 inches to 8 inches, an electrical system for site lighting and power, a natural gas system totaling 770 feet, a communication conduit system (telephone, public address and data), a design/build public address system, three backstop structures, an irrigation booster pump station, an irrigation system, planting/landscaping, a resident carport, and a play/picnic area. Project is to be completed within 480 consecutive calendar days from the date specified in the Notice to Proceed. There is a 90-calendar day landscape maintenance period. The Contractor shall possess a valid Class A license.

Fast Facts

- Site grading
- Construct of drainage, sewer and water systems, utilities and hardscape
- Construct of parking lot, sport structures, fencing and play equipment
- Installation of irrigation systems and landscaping

Project Team:

Project Manager: Bill Headley

Designer: Harris & Associates and beals sport

Construction Manager: Steve Kelly, Harris & Associates

Contractor: Don Chapin Company

For information on this project contact Steve Kelly, Harris & Associates at (408) 846-0450.

Project Update:

Date: June 2005

Work on storm drainage installation has started, on site.

Schedule:

June 2005:

- Clearing and grubbing of site.
- Delivery of underground materials.
- Start storm drainage work.

July 2005:

-
-

The City will make every attempt to minimize disruptions during constructions.

Project Information Flyer Issues:

Project Photos:

SPORTS PARK PHOTOS FOR 2005

April



Project Site Sign



Site grading has started!

May



Site storm drainage installation has started!

